

Environmental Checklist

This Environmental Checklist provides a reference checklist for Project Managers to identify specific environmental requirements and provide guidance on how to manage the requirement. This Environmental Checklist does not encompass all environmental health and safety, OSHA, EPA CT DEEP, or CT DPH requirements during construction projects. Please forward this completed checklist to Ron Quagliani rquagliani@newhaven.edu or delivered to the campus security building at 300 Boston Post Road.

Project Name:	
Project Manager:	
Project Location:	
Contractor(s):	
Project Start Date:	
Project Scope:	

1. Asbestos Containing Materials			
1. Aspestos Contaminig Wa	Yes	No	Required Activities
Has an asbestos survey been	103	140	If yes, review survey before proceeding to identify
performed for the building			all asbestos containing materials to be impacted.
1			If no , hire an approved inspection contractor to
materials that will be impacted			
by the scope of your project?			perform an asbestos inspection.
Will the project include impacting any asbestos			If yes, asbestos must be abated by an approved
impacting any asbestos containing building materials?			abatement contractor following a 10-working day notification to the CT DPH. All other Contractors
containing building materials:			shall not disturb, damage, or otherwise handle any
			,
			suspect asbestos material. All inspection reports, 10-day notification forms, air sampling results and
			waste shipment records must be submitted to the
			UNH Project Manager for recordkeeping.
			If no, forward all sampling results to the UNH
			Project Manager for recordkeeping.
2. Lead Containing Materi	als		Troject manager for recordiceping.
2. Lead Containing Water	Yes	No	Required Activities
Does the scope of work involve			If yes, hire an approved inspection contractor to
impacting or removing painted			perform a lead in paint inspection.
surfaces in a property built			If no , no further action is necessary.
before 1978?			12 110) The full title the title in the coolstay.
Does the scope of work involve			If yes, lead paint abatement shall be conducted by
impacting or removing surfaces			an abatement contractor in accordance with the
with lead containing paint?			requirements provided in the lead inspection
81			report or abatement plan.
			If no, no further action is necessary.
Will the project generate lead			If yes, perform TCLP sampling to determine if
painted debris?			debris shall be considered hazardous waste.
			If no, no further action is necessary.
3. PCB Containing Building	g Materia	als	
9	Yes	No	Required Activities
Will the scope of work disturb			If yes, determine if the project can be modified to
suspect PCB material?			avoid PCB materials.
-			If no, no further action is necessary.
Can the project be modified to			If yes, coordinate with the project manager to
avoid disturbance of PCB			complete the project modifications.
materials?			If no, complete comprehensive response actions.
4. Hazardous Waste Manag	ement		
	Yes	No	Required Activities
Will the project be generating			If yes, ensure that all waste is collected and stored
any hazardous waste (e.g. waste			in compliance with federal and state requirements.
oils, adhesives, paints)?			Transport and disposal of waste must be
			completed by UNH approved vendors in
			coordination with EH&S. All waste manifests
			must be signed by DOT trained personnel.
			If no, no further action is required.
	•		

5. Universal Waste			
Batteries	Yes	No	Required Activities
Will the project generate any			If yes, batteries shall be handled to remain intact.
waste batteries?			Batteries must be stored in closed containers,
			labeled with a Universal Waste label with the
			contents identified and the date when the batteries
			were first added to the container. Batteries must
			be stored indoors and cannot be disposed of with
			regular trash. Disposal of batteries must be
			completed by UNH approved vendors in
			coordination with EH&S.
			If no, no further action is necessary.
Fluorescent Bulbs	Yes	No	Required Activities
Will the project generate waste			If yes, fluorescent bulbs must be handled so that
fluorescent bulbs?			they remain unbroken. Bulbs must be stored
			indoors in cardboard boxes and labeled with a
			Universal Waste Label with the contents identified
			and the date when the bulbs were first added to
			the container. Bulbs cannot be disposed of with
			regular trash.
			If no, no further action is necessary.
Will the project generate any			If yes, devices shall be handled so that they remain
waste mercury containing			unbroken and stored indoors in closed containers,
devices (e.g., mercury switches,			labeled with a Universal Waste label with the
thermostats etc.)?			contents identified and the date when the devices
			were first added to the container. Mercury
			containing devices cannot be disposed of with
			regular trash. If mercury containing devices break
			or leak, contact the UNH project manager
			immediately. Broken devices must be handled as
			hazardous waste.
			If no, no further action is necessary.
6. Electrical Ballasts			
TA7:11 .1	Yes	No	Required Activities
Will the project generate waste			If yes, collect and separate UNLABELED ballasts
electrical light ballasts?			from non-PCB ballasts. Separate containers
			should be established for each type of ballast and
			labeled appropriately. Ballasts cannot be disposed
			of with regular trash.
7. Oil Containing Equipme	nt		If no, no further action is necessary.
7. Oil Containing Equipme	Yes	No	Required Activities
Will the project include			
Will the project include removing any Underground			If yes, a Notification for Underground Storage Tanks form must be submitted to the CT DEEP
removing any Underground Storage Tanks (USTs)?			
Sicrage Taliks (USTS):			within 30 days of permanent closure. This applies to both identified USTs and unknown USTs
			discovered during excavation. Contact the Project
			Manager as soon as a previously unknown UST is
			discovered.
			If no, no further action is necessary.

	Yes	No	Required Activities
Will the project include installing any Underground Storage Tanks?			If yes, the tank must follow the regulations described in the CT Underground Storage Tank Regulations Sections 22a-449(d)-1 and Sections 22a-449(d) 101-113. If no, no further action is necessary.
Will the project include removing or installing any Aboveground Storage Tanks (ASTs)?			 If yes, AST must have: Secondary containment greater than or equal to 110% of the tank capacity; A minimum of a 3 gallon spill bucket at the fill pipe; The tank capacity and type of fuel identified on the tank near the fill pipe; All fuel lines will be protected by secondary containment Tanks must be added/removed from the SPCC plan. If no, no further action is necessary.
Will the project be adding or removing any equipment that contains 55 gallons or more of oil (e.g. elevators, transformers, switches)? 8. Soils			If yes, all oil containing equipment with a capacity of 55 gallons or more are subject to the Federal Oil Spill Prevention. Additions and subtractions must be made to the SPCC plan through coordination with the Project Manager. Oil from equipment being removed must be tested for PCBs before disposal. If no, no further action is necessary.
8. Sons	Yes	No	Required Activities
Will the project include the excavation of any soil at UNH property?			If yes, Contractors shall not sample or remove any soils off-site without prior approval from the UNH Project Manager. The Project Manager must work with an Environmental Contractor involving contaminated soil or potentially contaminated soil to meet regulatory guidelines. Impacted soils kept onsite must remain covered at all times. If no, no further action is necessary.
Will the project include the addition of any fill material at UNH property?			If yes, the Contractor shall be responsible for providing clean fill. All volumes and the origin of the soil shall be documented. If no, no further action is necessary.
9. Stormwater	Var	Na	Pagnired Activities
Will the project disturb more than one (1) acre of land?	Yes	No	Required Activities If yes, the project is required to get a Stormwater Discharge permit from the CT DEEP (DEP-WPED-GP-015). If no, no formal actions required, however runoff controls should be put in place to limit runoff (e.g. hay bales).

10. Radiation Safety			
	Yes	No	Required Activities
Will the project include removing of exit signs that contain tritium as their power source?			If yes, contact the Project Manager and work with the disposal contractor to ensure proper radiation safety and disposal procedures are followed. If no, no further action is necessary.
	Yes	No	Required Activities
Will the project be considering the installation of any exit signs that contain tritium as their power source?			If yes, contact the Project Manager for approval and coordinate the installation of the signs. If no, no further action is necessary.
Will the project involve removing any smoke detectors that contain Americium-214, or any other radioactive isotope, used in the detector element?			If yes, contact the Project Manager and disposal contractor to ensure proper radiation safety and procedures are followed. If no, no further action is necessary.
Will the project involve installing any smoke detectors that contain Americium-214, or any other radioactive isotope, used in the detector element?			If yes, contact the Project Manager for approval and coordinate the installation of the smoke detectors. If no, no further action is necessary.
11. Laboratory Space	Yes	No	Deguined Activities
Will the project include renovation or demolition of laboratory space?			Required Activities If yes, the Contractor shall confirm clearance of hazardous materials (chemical, fume hood duct work, lab waste water piping, etc.) from the Project Manager. If no, no further action is necessary.